

Projektinformation – NR 13

Ombyggnad Universitetsbiblioteket Umeå



BYGGINFORMATION VECKA 24

Kontaktperson: Håkan Hjalmarsson, Tel: 070- 328 14 47

Campuskorridor från MIT-huset stängs av 10/6-25

Vecka 24

I arkivet:

Städning inför besiktning sker v 24. Besiktning v 25.

I biblioteket:

Intagsbrygga vid norra fasaden uppförs.

Uppbyggnad av grupper och WC bygga på plan 3. Undertak återmonteras på plan 2 i gruppernummen.

Målning av balkar på plan 3 påbörjas.

Ny ventilation monteras i del F.

Nya rör dras på plan 2 del F och radiatorer monteras.

EI drar nytt kablage på plan 3.

Sanering i källare del D pågår. Påbörjas även utanför HUM-lab under v 24.

Rörarbeten i UC o korridor pågår. I och med det tas material in och ner via den nordvästra entrén i Lindellhallen.

Markarbeten på innergård pågår.

CONSTRUCTION INFORMATION WEEK 24

Contact: Håkan Hjalmarson, phone 070-328 14 47

Campus corridor from the MIT building will be closed from 10/6-25.

Week 24

In the archive:

Cleaning before inspection will take place in week 24. Inspection in week 25.

In the library:

A loading dock at the northern facade is being constructed.

Construction of group rooms and restrooms will take place on the 3rd floor.

The suspended ceiling will be reinstalled on the 2nd floor in the group rooms.

Painting of beams on the 3rd floor will begin.

New ventilation will be installed in section F.

New pipes are being installed on the 2nd floor section F, and radiators are being mounted.

Electricity will install new cabling on the 3rd floor.

Sanitation in the basement section D is ongoing. Work will also start outside the HUM-lab during week 24.

Plumbing work in the UC corridor is ongoing. Because of this, materials are being transported in and out via the northwestern entrance of Lindell Hall.

Groundwork in the courtyard is ongoing.